



PERALTA COMMUNITY COLLEGE DISTRICT
 Department of General Services
 333 East Eight Street Oakland, California 94606



O/A/C/CM DESIGN & CONSTRUCTION MEETING MINUTES

PROJECT TITLE:	ATHLETIC COMPLEX
COLLEGE:	LANEY
PROJECT No:	PCCD PROJ # 02338
DSA FILE No.	1-C1 APPLICATION # 01-110972
DATE:	February 23, 2011
MEETING TIME:	8:30 AM @ GILBANE CONSTRUCTION TRAILER

ATTENDEES

Initials	ATENDEE	Present	Absent	EMAIL ADDRESS
SK	SHERRY KATZ, CORDOBA, writer emergency: 707.643.6687	X		skatz@cordobacorp.com
TT	TRENT TORNABENE, PCCD emergency cell: 510.926.2243	X		ttornabene@peralta.edu
JB	JOHN BEAM, PCCD		X	jbeam@peralta.edu
IF	ILIA FLORENTIN, GILBANE	X		iflorentin@gilbaneco.com
EA	ERICK ARVALO emergency cell: 408.461.1166		X	Awhite@gilbaneco.com
BD	BILL DURAND, GILBANE emergency cell: 775.691.7534	X		wdurand@gilbaneco.com
CBG	CLAUDETTE B-GOW	X		b-gconsult@yahoo.com
LM	LAUREN MAASS, GOULD EVANS BAUM THORNLEY		X	lmaass@gouldevans.com
JS	JIM SPRINGER, VERDE		X	jim@verdedesigninc.com
JE	JIM EDMONDSON, GEBT	X		
AA	ANGEL ALVAREZ	X		theine@gilbaneco.com
SJ	SCOTT JEWELL, GILBANE cell: 408.640.6191	X		sjewell@gilbaneco.com
DT	DOUG THORNLEY, GEBT		X	douglas.thornley@gouldevans.com

Responsible party: G = Gilbane; GEBT = Gould Evans Baum Thornley; C = Cordoba; P = PCCD

*PROJECT SUMMARY CHART FOR INCREMENTS 1, 2, & 3:

Increment	Contract start date	Const. phase duration from date of increment n.t.p. to substantial completion	Original contractual substantial completion date	*Gilbane projected substantial completion date (DSA FORM 6) **Approved by the Board at 5.25.10 meeting	Actual DSA submit al date	Actual DSA approval date	Actual bids due date & PCCD approval date	Actual (1) PCCD NTP	Contractual Substantial Completion Date
Increment 1	4.24.09	98 days	9.22.09	*4.15.10	10.13.09	3.24.10	12.14.09/ 12.18.09	(1) 12.18.09 & (2) 1.11.10	
Increment 2	4.24.09	168 days	9.22.09	*9.22.10	11.25.09	8.2.10	12.14.09	8.2.10	Tentative turnover is early December
Increment 3	4.24.09	294 days	7.11.10	*4.28.11 **5.31.11	2.19.10	9.15.10	5.20.10	9.15.10	5.31.11 7.20.11 per 2.1.11 updated sched.

*5.12.10: Proposed revision date by Gilbane in P6 schedule with data date of January 28, 2010, approved by Board on 5.28.10.

**7.14.10: Per co#2, was approved at the board mtg. of 7.20.10; substantial completion for Increment 3 is now 5.31.10.

0. OWNER'S HOTLIST:

ITEM #	ISSUE	RESP	DUE DATE	STATUS
0.01	RECOVERY SCHEDULE 2.23.11- Gilbane is meeting with Lee's, West Coast, Critchfield, Rosendin, and their master scheduler today to work on the recovery schedule.	G	Jan 28	
0.02	WEEKLY UPDATES ON PUNCH LIST PROGRESS 2.23.11- Angel Alvarez walked the site with BD yesterday and confirmed the punch list items marked "yes", and is in concurrence that the punched items are complete. SK will send electronic spreadsheet of Cordoba's punchlist to Gilbane today. CBG wants the punchlists consolidated and items confirmed by Cordoba each week will be taken off the list by Gilbane. Gilbane will provide a completely updated, consolidated punch list by next week's meeting.	G	Weekly	
0.03	LEAK at HOME TEAM DUGOUT- 2.23.11 – CBG is in concurrence that no water test needs to be done, due to the fact that during the rains over the past week, nothing had leaked. This item is closed.	BD, SK	asap	
0.04	PORTABLE BATTING CAGE ENCLOSURE – 1.26.11 – Due to forecasted rain days as a variable, the estimated completion date is between March 7-14, best case scenario. Once the material is onsite, the installation duration is 1 week.	G	asap	
0.05	SOFT TOSS – 1.26.11 – Due to forecasted rain days as a variable, the estimated completion date is between March 7-14, best case scenario. Once the material is onsite, the installation duration is 1 week. BD will verify the quantity of the turf in case Gilbane has to order more. IF said all stations may not be complete but Gilbane will try to complete at least 2 of the stations with the existing turf.	G	asap	
0.06	LIGHTING - review of site photo-metrics by Syska-Hennessey (all areas except MUSCO): <ol style="list-style-type: none"> 1. bullpens – temp lighting until new fixtures are installed? 2.16.11: Musco can/ will direct one of the lamps to each of the bullpens. 2.23.11 –SJ said temp lighting is scheduled to be delivered/ installed today. 2. New soft toss – adequate lighting – double directional lighting of batting cage fixtures possible? 2.9.11: the batting cage lighting is not fully installed (only 4 out of 6 are done) so there is no determination yet on using some of the light for the soft toss. BD said that the fixtures come with a 4 lamp fixture, and they will look into replacing the (2) western triple lamp fixtures with the quad type. Ray's will finish installation on 2.15.11. 3. Batting cage: review adequacy of new light fixtures when installed. jan 31- feb 7 2.9.11: Only 4 out of the 6 are installed. There is a problem with Ray's electric. SJ told IF to get involved with finding out why they are not at the jobsite finishing up. 2.16.11: BD said that Rays will be done on Friday the 18th – and all wiring and testing will be done. 2.23.11 – Due to weather, they were not done Friday the 18th. BD said that Rays is working on getting them up and running today. 4. Dugout & Scorekeeper's Booth light fixtures – installed by feb 4 2.23.11 – BD said they are installed and running. 	GEBT, G		
0.07	FIELD TURF <ol style="list-style-type: none"> 1. tire marks across field 2. adjust base heights – safety issue, per the walk with BD, SK and FZ on 2.27.11 			
0.08	SCOREBOARD INSTALLATION – installed by feb 1 2.9.11 – still not operative. Gilbane needs to verify that the scoreboard is fully operative before calling the college out to train, and the training needs to be on site so that Gilbane can verify training. 2.16.11 – IF said a panel is being sent again, and BD said they are waiting for a dry day to schedule {fairplay} to come out and fix it. SCOREBOARD TRAINING – feb 2 still pending		By feb 1	
0.09	PV LIGHTING UPDATE (former item 9.08)		Week of	

	<p>2.9.11 – Gilbane is ordering pv light fixtures. It will be 4 to 6 weeks to installation, on or about 3.21.11. CBG will send district personnel at night to determine if the lighting level from the ambient light and site light fixtures provides enough luminosity for safely parking at night. CBG said that the light fixtures are part of the Increment 2 scope and should be installed as part of the work.</p> <p>2.16.11: Gilbane will provide continuous updates on Fridays and let us know if anything changes.</p> <p>2.23.11 – Once the 2nd floor electrical panels are in, the pv lighting can be hooked up to power. CBG confirmed that until then, the existing [site, ambient] lighting is adequate. The installation date is still 4-6 weeks form the Feb 9th date IF projected, or about 3.21.11</p>		March 21	
0.10	<p>PARKING METER & BLUE PHONE (former item 9.10)</p> <p>2.23.11 – The District will have the ticket machines in 1 or 2 weeks.</p> <p>TT said that Parking Meter does not require data because they will be cash only and just require power, and will send cut sheet to Gilbane to confirm and verify power is correct. BD said the he will look for a temp solution .</p>			
0.11	<p>SCOREBOOTH OPENING:</p> <p>2.9.11: Gilbane will provide painted sheet metal to match the roof. IF is giving the directive to OC Jones today.</p>			
0.12	<p>ROLLING GATES:</p> <p>2.23.11 – TT asked for updated cost proposal for rolling gates in lieu of swing gates from Gilbane, IF said they already procured the swing gates and will provide that to TT early this afternoon.</p>			
0.13	<p>PRESENTATION MEETING ITEMS:</p> <p>2.23.11: A new coordination meeting is needed for the movable storage equipment – to include JB, Cordoba, Gilbane, etc.</p> <p>JB requested a tile "LC" in the shower room</p> <p>Wood Laminate at lockers – still pending from Gilbane to JB.</p>			

1. INCREMENTS 1- 2- 3 CPM SCHEDULE:

ITEM #	ISSUE	RESP	DUE DATE	STATUS
1.01	<p><u>INCREMENTS 1 & 2: NOV-DEC Critical path activity dates:</u></p> <ul style="list-style-type: none"> Netting foundation – 27 sept – 1 oct <p>Poles delivered Oct 5, 8 d late</p> <ul style="list-style-type: none"> Field netting – 4 oct -29 oct <p>Pending resolution of the replacement of the protective netting posts – ccd #2</p> <ul style="list-style-type: none"> Synthetic field installation – 20 oct – 23 nov <p>Started November 2, 18 d late</p> <p>Pending installation of the batting cage</p> <ul style="list-style-type: none"> Site fencing – 29 oct – 22 nov <p>Pending area at east on 5th – staging area</p> <p>Pending area near bathrooms</p> <ul style="list-style-type: none"> Musco lighting – 23 Nov – 6 Dec <p>Posts & fixtures done, pending wiring and testing</p> <ul style="list-style-type: none"> 12.1.10: Other items not installed: site lighting poles, batting cage structure, water & power to dugouts, bur at batting cages, scoreboard installation, pv installation, bioswale, seal coat striping, parking curbs, doors & hardware to dugouts Substantial Completion - 6 Dec <p>12.1.10: IF said that the 12.6.10 substantial completion date will be moved back.</p> <p>12.8.10 : IF estimates that the substantial completion date is going to be December 17th.</p> <p>Site light fixtures will not be installed for Inc 2 substantial.</p> <p>1.19.11: Substantial completion was on December 17, 2010. Pending a final completion date from Gilbane. IF said that most of the small items are 90% complete. IF will provide a status update of each of the items on the substantial completion list from Cordoba and team.</p> <p>Progress dates: the batting cage lights will go in this week, the site lighting will be on and switchable from the dugout electrical room this week. The wrong dugout light fixtures</p>	SJ, IF	Next pay app	Open – follow up for monthly update

	<p>were sent to the jobsite, and only temp light fixtures are installed in the dugout & storage room. There was discussion about whether or not the Musco and site lighting could be adjusted to provide more light on the bullpens.</p> <p style="text-align: center;"><u>INCREMENT 3: NOV-DEC Critical path activity dates:</u></p> <ul style="list-style-type: none"> • layout cmu west - 12-19 nov <p>12.8.10 – IF said they are about 1 month behind in the cmu layout and installation, and the structural engineer rejected Turner's submittal, and Turner has to make modifications to the mock up. SK requested a recovery plan including an acceleration schedule that includes a quality control plan during acceleration.</p> <p>12.15.10: IF said that they expect the revised cmu submittals this Friday from Turner/ Spencer. They are making mock up modifications at DT's direction. SJ said Gilbane is having problems with Turner performance. Turner is asking Alicia to give them direction on plans and specs. There are issues with the rebar installation. SJ said that Turner's most proactive foreman is now full time. TT will give Sadiq Ikhara a heads up. IF said the targeted durations in the cpm schedule total about a month and they are realistic durations.</p> <p>1.5.11: SK noted that the Turner cmu rebar submittals in question were first submitted by Turner on the 19th of November, the date they were supposed commence that activity.</p> <p>2.2.11: CBG noted that out of over 500 submittals, most are not submitted or approved and said that they should have been approved by now.</p> <ul style="list-style-type: none"> • Cmu rebar west -19-24 nov <p>Late start – still not started on January 5, January 19. Gilbane will start the cmu up to 5'4" on Monday, January 24. Actual start cmu on January 28, 2011</p> <p>2.9.11 – Gilbane expects Turner to be finished the week of March 1st.</p> <ul style="list-style-type: none"> • Layout interior wood framing west – 24 – 30 nov <p>Late start</p> <ul style="list-style-type: none"> • Erect structural steel east – 30 nov – 3 dec <p>Late start</p> <ul style="list-style-type: none"> • Erect structural steel west: 3 dec – 13 dec <p>Late start</p> <ul style="list-style-type: none"> • Erect structural steel east: 13 dec – 15 dec <p>Late start</p>			
1.02	<p>PARKING LOT TURNOVER TO THE COLLEGE/ PAINTING OF THE WHEEL STOPS FOR STAFF</p> <p>2.2.11: The college wants 40 faculty/ staff parking spaces – Gilbane to price painting of the wheel stops.</p> <p>2.9.11: SK will issue CCD (#7) for 40 painted spaces (not wheel stops) for the District's signature so Gilbane can proceed.</p>			
1.03	<p>TURNER TIE BEAM SUBMITTAL</p> <p>2.9.11: SK said that Turner has not submitted the shop drawings for cast in place concrete beams (submittal #'s 531 & 532), following the 2nd lift. Those activity #'s 6160 & 6170 are scheduled to start on February 25th, in 19 days and have -38 days of float.</p> <p>2.23.11 – IF said Turner submitted them, they are under review and should be returned to Turner today.</p>			

2. INCREMENTS 1-2-3 DSA ISSUES

ITEM #	ISSUE	RESP	DUE DATE	STATUS
2.07	DEFERRED SUBMITTALS TO DSA:	IF,		

	<p>Elevators/ FCD#-001: 2.9.11: DT said the last thing required was a general conformance (stamp?) from GEBT and that was sent last week.</p> <p>Fire Protection: 2.9.11: IF said that a final submittal will be made by Simplex next week.</p> <p>Lobby Stair : 2.9.11: DT/ IF said the final submission for lobby stair will be this week.</p> <p>Storefront Glass : 2.9.11: IF said that the materials are ordered and the lead time to the job site is 5 weeks. The revised set went to DSA for approval.</p>	DT		
2.09	<p>FCD2-003: 32'/37' NETTING POST FOOTING AND WELD DETAILS TO DSA: 1.5.11: CCD#2 Revised was signed by District and forwarded to Gilbane on 12.21.10. Gilbane said the estimated completion date is the end of January, 1st week of February. 1.19.11: The look ahead schedule for Inc 1 & 2 shows that the remediation will be completed on or about February 10, 2010. 1.26.11: IF said the date of completion will be mid February. 2.9.11: IF said the new date of completion will be end of Feb/ early March.</p>	IF		
2.11	<p>APPROVED FCD'S & FCD LOG: 2.9.11: SK received all FCD's to date as requested.</p>	IF, DT		

3. INCREMENTS 1-2-3 DESIGN ISSUES

ITEM #	ISSUE	RESP	DUE DATE	STATUS
3.15	<p>TREE COMMITTEE & COMMENTS FROM COLLEGE: 1.26.11: TT said likely feedback will be mid February, still time for Gilbane to make modifications, pricing, etc 2.9.11: TT will send email reminder today.</p>	TT		Open until meet'g
3.22	<p>DISTRICT SECURITY VENDOR: 7.28.10: TT said there is still no decision on the vendor, but the software is open source (Linell) 1.19.11: SJ asked what Gilbane's role is in the security scope. SK said that the infrastructure conduit is in from the mdf room to the front door pedestal and the security vendor will provide the panel, wiring etc at the end points.</p>	TT		Open
3.42	<p>MATERIALS BOARD/ JB PRESENTATION IN FEBRUARY: 2.2.11: SK said that the change to the trex decking has to be addressed with JB at this meeting because it will be a big disappointment to him. DT later said that he will propose some dates via email. 2.9.11: TT will send a request for a presentation for next Thursday.</p>	DT		
3.43	<p>UPDATED RECORD DRAWINGS: 2.2.11: 2.9.11: Gilbane has still not provided electrical as built for Increment 2 Final Inspection.</p>	DT		
3.44	<p>TREX DECK/ LIGHTWEIGHT CONCRETE DECKING: 12.15.10: DT said that DSA required all the sleepers for the TREX deck to be attached to the roof, and that would void the warranty of the roof. Gilbane is proposing using a lightweight concrete [overpour] for the finished deck. SK asked for more technical information and cost/credit information. 1.5.11: 1.19.11: SK said that product information and cost/credit data is still pending.</p>	SJ, IF, DT		

--	--	--	--	--

4. CONSTRUCTION PHASE: PROGRESS ISSUES, MILESTONES, LOOK AHEAD / SUB ISSUES

ITEM #	ISSUE	RESP	DUE DATE	STATUS
4.05	Look Ahead: See attached Gilbane look ahead schedule. 12.8.10: SK asked Gilbane to show which activities are on the critical path in the look ahead, and to be prepared to discuss other critical path activities not shown on the look ahead, but that are critical on the original baseline schedule within the current 3 week look ahead time line, so that we have a complete integrated picture of the look ahead and the baseline target activities that are critical. 1.26.11: provided/ reviewed.	IF		On-Going
4.15	INCREMENT 1 & 2 SUBSTANTIAL COMPLETION: 1.26.11: Gilbane will review and update all punch list progress at each meeting until everything is done. 2.9.11: not provided, verbally BD said only the batters eye and the protective netting posts were worked on this week.	G		Open until subst. completion

5. CONSTRUCTION PHASE- INSPECTION FINDINGS & CORRECTIVE ACTIONS REQUIRED

ITEM #	ISSUE	RESP	DUE DATE	STATUS
5.01	6.23.10: TT will provide SK all IOR inspection reports at the end of each week so we can track the issues, if any. 6.30.10: still pending 7.14.10: Alicia Jensen delivered her daily's to Cordoba at the meeting. 8.11.10: TT asked SK to send a reminder email to AJ to provide the reports.	SK		Pending ongoing

6. APPROVALS FOR SUBMITTALS DUE FROM GILBANE TO DISTRICT/ & FROM JB/DISTRICT TO GILBANE

ITEM #	ISSUE	RESP	DUE DATE	STATUS
6.02	INCREMENTS 1 & 2: AE APPROVED SUBMITTALS - DELIVERABLES to CORDOBA FROM GILBANE FOR CLOSE OUT 12.15.10: The submittals have been received and are being logged in by Ethan Lu, and will then be under review by SK.	SK, EL		
6.03	INCREMENT 3 - SUBMITTAL PROCEDURE: 10.13.10: SK requests that Gilbane provide their weekly submittal tracking log for Increment 3 each week. 10.20.10: 10.27.10: not provided 11.3.10: Scott will follow up on providing this.	IF SJ		open
6.04	INCREMENT 3 - WEEKLY SUBMITTAL LOG REVIEW: 10.13.10: SK requests that Gilbane provide their weekly submittal tracking log for Increment 3 each week.			

	<p>11.3.10: SJ will follow up on providing this.</p> <p>11.17.10: SJ said that we should be reviewing the updated submittal register on a weekly basis . SJ said that the Inc 3 register is not done, but the items that have been submitted to date in the summary log is available, though Trish is backed up in updating.</p> <p>12.1.10: the Increment 3 register and log was provided.</p> <p>12.8.10: The increment 3 register was provided</p> <p>Note: SK requests that the column indicating the date that it went from Gilbane to the ae be shown</p> <p>12.15.10: still pending.</p> <p>1.5.10: not provided. SK requested the addition of the column showing the date that the sub first submitted.</p> <p>1.19.11: Gilbane provided the register showing the date that the sub submitted, but the register does not show the future/ pending scope of submittal packages, only ones sent by the sub. CBG stated that she wanted to see all the submittals pending in the register. SJ said they are working on it. SK said that there is no submittal schedule to track</p> <p>(writer's note: submittals are not tied to the p6 schedule.)</p> <p>2.9.11: Provided for review.</p>			
6.06	<p>ANTI-GRAFFITI COATING:</p> <p>11.3.10: On 10.28.10 GEBT/Gilbane presented cmu block samples for consideration. They were give permission to go with the D225 in lieu of the D389 smooth face cmu. They will apply a 2 coat anti graffiti coating in lieu of an admixture. A full mock up of the coating will be done next week.</p> <p>1.5.11: the mock up of the anti-graffiti coating is still forthcoming. SJ said that the approval of the mock up is required prior to the execution of graffiti coating (a punch list item) on the dugouts, booth.</p> <p>1.26.11: IF said that the water and anti-graffiti test of the mockup by the vendor will take place on Thursday.</p> <p>2.2.11: SK said that once the coating is applied to the dugouts and announcer's booth, Gilbane needs to set up a training session with the vendor , and turn over surplus materials.</p> <p>2.9.11: SK asked if the coating had been painted on the dugouts/ scorebooth yet. IF said they were waiting for the District to observe the graffiti demo. SK reminded Gilbane that without the graffiti coating, Gilbane was liable for vandalism on the cmu. DT recommended having the graffiti coating put on now. All agreed.Gilbane said there would be no surplus materials.</p> <p>The water test was done.</p> <p>2.23.11: The graffiti coating is still not done yet.</p>	G		
6.09	<p>PENDING FROM GILBANE for JB APPROVAL:</p> <p>12.1.10:</p> <ul style="list-style-type: none"> • ISEC movable storage system re-submittal for JB approval. • 10.27.10: 12.1.10: Still pending backstop pads color brochure from Gilbane. Nothing has been approved by the College. Verbally, college was assured by Gilbane that the color is not Kelly green. • 			
6.10	<p>APPROVALS PENDING FROM JB TO CORDOBA/GILBANE:</p> <p>NORA FLOOR PLAN LAYOUT:</p> <ul style="list-style-type: none"> • 1.19.11: GEBT submitted the floor finish plans of the tile layout and it was sent to JB for his approval. • 1.26.11: JB will comment at the presentation. 			
6.11	<p>APPROVALS RETURNED TO GILBANE FROM JB/ COLLEGE</p> <p>Writer's Note:</p> <p>1.19.11: SK returned the Nora sample books (provided as a courtesy to JB) back to DT. No selection was made.</p> <p>LOGO:</p>			

	<ul style="list-style-type: none"> 1.19.11: Logo shown on dugout elevations/ scorekeepers booth was provided by GEBT and sent to JB. Pending approval of the dugout elevation from JB. 1.26.11: JB approved the dugout logo via email and SK forwarded it to Gilbane. 			

7. PROJECT COST ITEMS:
(contract modifications, pay applications)

ITEM #	ISSUE	RESP	DUE DATE	STATUS
7.14	<p>PAY APPLICATIONS:</p> <p>12.15.10: app 19 was paid on Monday, Gilbane asking about 20 – will it be paid before Christmas? TT will look into check runs, to see if it was in yesterday's run. SK sent pay app 21 comments to Gilbane yesterday. Gilbane will provide a list of offsite materials that will need inspection at pay application time.</p> <p>1.5.11: Cordoba gave pay app 21 to the District yesterday.</p> <p>1.19.11: SK stated that she forwarded an email to Gilbane citing the contract requirements for off site material storage. IF acknowledged that the items will be provided for the District's approval prior to pencil copy approval.</p> <p>1.26.11: The District gave Gilbane permission to include Gilbane on the named parties of the CMI warehouse documents, for liability purposes. SK reminded IF that she needs a hard copy of the pay app pencil copy, and 2 final copies.</p> <p>2.2.11: The warehouse docs were provided by Gilbane and SK approved pencil copy changes with IF yesterday. SK will bring the warehouse approval letter to CBG today for signature, and schedule the off site visits for this week. Pending final copies of pay app 22 from IF.</p> <p>2.9.11: After warehouse visits were concluded on Friday Feb 4th, Pay app 22 was approved and forwarded to the district on Feb 7, 2011.</p> <p>IF said that the next pay app will include off sites for steel in Hayward, and elevator in Ontario near LA.</p> <p>2.16.11: Off sites will include pv's and steel. CBG will not approve anything else at this juncture.</p> <p>2.23.11 – CBG does not ok Lee's stored materials, and will only OK 75% of materials stored in general in the future. CBG will make an exception for Borrego's pv's and OK 100% of stored materials.</p>	G TT		
7.15	<p>PG&E REIMBURSABLES:</p> <p>9.22.10: 10.27.10: 11.3.10: The ball is in IF's court.</p>	IF		
7.33	<p>MISC REIMBURSIBLES:</p> <p>8.4.10 10.27.10: 11.3.10: The District will pay for the reimbursibles as invoiced by Gilbane.</p>	TT		
7.40	<p>RFI #55: DISTRICT REQUEST FROM SERGIO ANGEL FOR FINAL IRRIGATION CONNECTION @ESTUARY</p> <p>9.15.10: Gilbane will provide an rfi stating what is in contract, what Sergio requested, how much the estimated cost of work would be, and how the District wants to proceed.</p> <p>9.22.10: 9.29.10: 10.6.10: Item is resolved and Gilbane is pricing.</p> <p>10.13.10: 10.20.10: SK asked JS for a clarification on this issue as to why it was not part of the original plans: JS said that during the design phase, Sergio Angel did not request this tie in. (SK note: the tie in/ interface that was requested was for the EBMUD recycled grey water). JS said he did not know if the existing controls in the blockhouse were controlling the estuary irrigation and said he believed that Sergio did not know the answer to that. JS said that the controls are still there, but the line is now interrupted by the new work. In order to find the line, Gilbane will have to do additional exploratory digging .</p> <p>10.27.10: 11.3.10: 12.8.10: Pricing still pending from Gilbane.</p> <p>12.15.10: Gilbane submitted pricing for exploratory digging on t&m not to exceed, for review.</p> <p>1.5.11: CCA #7 was sent from Gilbane to Cordoba for review/ processing.</p>	SK		
7.41	<p>DISTRICT FF&E COORDINATION:</p> <p>a credit from Gilbane.</p> <p>12.1.10: 12.8.10 Gilbane provided the credit for ice machines, and JB asked for tax, delivery and labor installation credit as well.</p> <p>12.15.10: This is all that was given by the subcontractor. Gilbane will not provide anything</p>	IF		

	further. 1.19.11: CBG asked SK to assist with the ff&e. 1.26.11: TT asked Gilbane for a revised updated ff&e list showing all the equipment that Gilbane is providing.			
7.42	POWER FOR PCCD SIGN: 9.15.10: Gilbane will send Ray's Electric price for the 20 -25' of 2" conduit. 9.22.10: TT said Jeff responded to the question about the switching and he forwarded the answer. SK did not receive it. TT will forward again. 9.29.10: 10.6.10: 10.27.10: 11.3.10: 12.8.10: Gilbane is pricing. 12.15.10: Gilbane provided price for power to pccd signage. 1.5.11: CCA #6 was sent to Cordoba for review/ processing.	SK		
7.43	FLOOR TILES: 12.15.10: IF will send the Nora price for the locker rooms by Friday, the 17 th . IF will follow up on the allowance as well. 1.5.11: 1.26.11: still pending CCA & price for locker rooms/ training room. 2.9.11: IF provided CCA's 10(A), 10 (B) & 11 for (2) weights room sketches & locker rooms.			
7.44	SLEDS: 11.3.10: The sleds have been purchased by the College. IF will provide a credit. 12.1.10: The sled credit has been provided by Gilbane. 1.5.11: CCA pending	IF DT		
7.45	SCOTSMAN ICE MAKERS: 12.1.10: 12.8.10: 12.15.10: John Beam said he got the same pricing from Scotsman as Gilbane, but with added shipping and installation, and wants the credit for that as well. 1.5.11: CCA pending	IF		
7.46	12.8.10 Note: all Gilbane costs and credits require a Gilbane letterhead proposal that the District can sign off on.			
7.47	PG&E REBATE & LEED CHECKS FROM DISTRICT: 12.1.10: TT will get the \$5000 check needed to secure the PG&E rebate from the state, and the \$2000 check for USGBC/ LEED. 1.5.11: TT sad that the \$5000 check was not in yesterday's check run, the next is Thursday, he will check with accounting to see if it was cut. 1.19.11: PG&E rebate item is closed – the check was given to PG&E by Borrego in time for the rebate; LEED still open – TT has not requisitioned yet due to back up in December. Will do so this week. 1.26.11: TT has requisitioned the check and will follow up with status. 2.9.11: USGBC does not have a vendor number – it held things up. Consideration given to reimbursing Gilbane the \$2000. SJ in agreement.			

8. RFI'S

ITEM #	ISSUE	RESP	DUE DATE	STATUS

9. CCD's & MISC OLD BUSINESS:

ITEM #	ISSUE	RESP	DUE DATE	STATUS
9.02	<p>CCD #2 – 40' PROTECTIVE NETTING POLES:</p> <p>1.5.11: CCD 2 Revised was signed and forwarded to Gilbane on 12. 22.10. Gilbane said the work will be complete by the end of January or the beginning of February, with a priority placed on the batters eye netting repair so that it is completed in time for the February games. The DSA detail was approved on December 23rd. SJ said that Gilbane will provide a schedule of the repair.</p> <p>1.19.11: The protective netting poles will be installed by the first week of February, on or about the 9th. CBG said that Gilbane has until Feb 3rd to install the batters eye posts and netting because JB feels strongly about the installation at the first game.</p> <p>1.26.11: The date of installation for the batters eye is Feb 8. The date of the protective netting installation is mid Feb.</p> <p>2.9.11: The batters eye installation is being completed today. The date of the protective netting installation completion is pushed back to the end of February or the first week of March.</p>	IF, TT, SK		
9.09	<p>SWING GATES V. ROLLING GATES:</p> <p>1.19.11: Gilbane did not procure the swing arm gates yet. TT stated that he needs a final decision from the College on whether they are willing to use their own funding. Once TT gets an answer, he will let Gilbane know so they can procure.</p>			
9.10	<p>INFRASTRUCTURE/ CONC PAD FOR EXTRA TICKET DISPENSER & BLUE PHONE STATIONS:</p> <p>1.19.10: IF will price out the extra conduit and larger concrete pads for an extra ticket dispenser and extra blue phone by doubling up on the 2 locations shown on the plans. TT will verify with Beckwith.</p> <p>1.26.11: TT confirmed that one conc. pad will be ok for the 2 machines. Still pending price from Gilbane.</p>			

10. CLOSEOUT ITEMS:

ITEM #	ISSUE	RESP	DUE DATE	STATUS
10.01	<p>LEED DOCUMENTATION TO OWNER:</p> <p>8.4.10: SK stated that an electronic version of all LEED submittal documentation will be compiled into separate files for each section [ss, ea, eq, mr, id] and submitted by Gilbane to Cordoba as part of the final deliverables for this project. IF concurred this would be done.</p>	IF		Pending until provided
10.02	<p>ALL INCREMENT 1 APPROVED SUBMITTALS TO CORDOBA:</p> <p>8.4.10: EA is compiling all AE approved increment 1 submittals for that close out task, and will submit them to Cordoba for transfer to the District.</p> <p>8.11.10: EA will be done by the end of next week.</p> <p>8.18.10: 9.1.10: Increment 1 approved submittals still pending from EA to Cordoba. IF will follow up with EA.</p> <p>12.8.10: SK was given submittals and will review/ log in.</p>	EA, IF, TH		Pending until provided
10.04	<p>LEED MR CREDIT 2 TO OWNER:</p> <p>8.4.10: All recycling tags will be provided at the end of December 2010 and again at Increment 3 substantial completion to TT for transmittal to A. Nicole at Recology.</p> <p>2..2.11: IF will follow up on recycling tags to Recology.</p>	IF, TE		
10.05	<p>WARRANTY / SURPLUS MATERIALS</p> <p>1.5.11: SK said that she will set up a closeout meeting to track the status of Inc 1 & 2 closeout checklist items.</p> <p>1.19.11: SK requested that Gilbane provide a spreadsheet of all bid division warranty items (and surplus materials) that are forthcoming. CBG requested that SK provide the District with a calendar. SK noted that there are some sections which are missing from</p>	G, IF		

	the specs in Increment 2 such as b.u.r., and the District expects a more extensive group of warranties than are listed in the spec sections for increments 1 & 2. CBG noted that there will be an 11 month walk through of all warranty items. 2.2.11: IF said they are working on the spreadsheets and will get them to me by Monday. 2.9.11 – Still pending.			
10.06	OWNER TRAINING: 1.19.11: SK requested that Gilbane provide a spreadsheet of upcoming owner training sessions, including dates. Some of the items that require training are the Musco lighting, site lighting, turf maintenance, scoreboard operation, etc. These are in Cordoba's substantial completion list. 1.26.10: updates: field turf training feb 1 – pending confirmation from Gilbane scoreboard training feb 2 – pending confirmation from Gilbane 2.2.11 update: Field Turf: SK wants it verified that the District came to the Field Turf training session. There may have been a glitch because it was a day earlier than originally scheduled. Scoreboard – post phoned until operation is verified by BD. MUSCO – pending SK noted to Gilbane for the record that no training shall be scheduled with the District and the College unless installation and operation is verified by Bill Durand, and Gilbane shall give 4 business days advance notice for training so that all parties at the District and the College can plan ahead.	G, IF		

11. NEW BUSINESS

ITEM #	ISSUE	RESP	DUE DATE	STATUS
11.01	2.23.11: Angel Alvarez said that the fencing along 8 th street needs to be secured at the vertical posts.			

12. NEXT MEETING & OTHER DATES:

o/a/c/cm	DATE			
	Feb 23, 2011			
	Feb 17, 2011- tentative meeting date for GEBT presentation next Thursday – TT will coordinate with JB			
	pending Owner training for Musco & anti-graffiti coating			

The above represents a summary of the progress meeting.
Any corrections must be submitted within 1 day of receipt of these minutes:

Submitted by: SK Katz, Sr. PM
Cordoba Corp , Construction Manager

Cc: Trent Tomabene, PCCD
PCCD ATTENDEES
Gilbane ATTENDEES
Ethan Lu, Cordoba, uploaded to PCCD p6 website
upon acceptance at next meeting by all parties

FEB 2011

M	T	W	T	F	S	S
7	8	9	10	11	12	13

MAR 2011

M	T	W	T	F	S	S
	1	2	3	4	5	6
7	8	9	10	11	12	13
14	15	16	17	18	19	20
21	22	23	24	25	26	27
28	29	30	31			