

Laney Athletic Complex
O-C-CM meeting @ the District Offices
1pm
August 31, 2010

In attendance:

Mark Sennette
Trent Tornabene
Sherry Katz
Ilia Florentin

- The district wants 100% of the parking lot turnover to the District following Increment 2 substantial completion
- The district will select an independent 3rd party fundamental commissioning agent, and take the \$14,000 Gilbane credit.
- option #5 accepted by District for pv's
- The district wants to enforce timely monthly pay apps submitted once a month from Gilbane to the district.
- The district's position on \$85,000 payment to Critchfield for Increment 3 design fee is that it should be paid from the \$1,565,650 design fee.
- Gibane to pay Salter design fee, less c.a. for substantial completion punch list for Rosendin's audio-electrical work
- Discussion of Increment 3 structural delay at DSA.