





Peralta Community College District Laney Athletic Fields & Field House Design Meeting Agenda

Date: September 30, 2009@ 9:00am

Location: Peralta District Office Conference Room

Reconciliation of Estimates

Resolution of issue with regard to GMP and pricing

Presentation on Fields and Alternates

Gilbane and Verde Design to present a complete scope for Athletic Director approval

Fiber and Coax Cable Termination Points

RFI Sent

Approval of 100%DD and 65% CD's for increment 1 documents

Status

MEP Packages

 Approvals are on the critical path for both DSA increment submittal 1 and submittal 2 and 65% Field House CDs.

DESIGN STATUS

Angel Alvarez, Cordoba, requested copies of the documents used by Gilbane to secure MEPs bids including bid information, pre-qualification process, and any other documents used to secure the MEPS bids. This is necessary to understand and evaluate the process.

FIELD DESIGN

Jim , Verde Design, is to provide a complete bleacher design for review and approval by John Beam.D

Geotechnical Conference Call

 Gilbane to submit soils report to DSA and California Geological Survey ASAP







Results of conference call.

DRFI Log

• RFI Log

Schedule

• Updated schedule based on DSA meeting on 09/09/09

Next Step