



CORDOBA CORPORATION

O/A/C/CM DESIGN & CONSTRUCTION MEETING MINUTES

PROJECT TITLE:	ATHLETIC COMPLEX
COLLEGE:	LANEY
PROJECT No:	PCCD PROJ # 02338
DSA FILE No.	1-C1 APPLICATION # 01-110972
DATE:	May 12, 2011
MEETING TIME:	1:00 PM - 2:00PM Location: Training Room
SUBJECT:	Field House Locker & Lobby Stair Finishes selection by Athletic Director and Staff

ATTENDEES: Meeting held May 12, 2011

Initials	ATENDEE	Present	Absent	EMAIL ADDRESS
JB	John Beam	X		jbeam@peralta.edu
TT	TRENT TORNABENE, PCCD emergency cell: 510.926.2243	X		ttornabene@peralta.edu
AAA	Angel A. Alvarez, Cordoba Emergency Cell: 562 316-8287	X		aalvarez@cordobacorp.com
IF	ILIA FLORENTIN, GILBANE : 408-516-6470	X		iflorentin@gilbaneco.com
EA	ERICK AREVALO 408.461.1166 emergency cell:	X		Awhite@gilbaneco.com
BD	BILL DURAND, GILBANE emergency cell: 775.691.7534		X	wdurand@gilbaneco.com
JU	JAY UCHIVIM	X		
GS	GREGG SMITH	X		
FZ	FRANK ZAPATA	X		
JT	COACH TAYLOR	X		
BR	BANJI RECTO	X		
DT	DOUG THORNLEY, GEBT office: 415-503-1411 ext:112		X	douglas.thornley@gouldevans.com

Responsible party: G = Gilbane; GEBT = Gould Evans Baum Thornley; C = Cordoba; P = by Board on 5.28.10.

The meeting was called by Trent Tornabene for the purpose of selecting Lobby Precast Stair Color and finalized Locker Construction and finishes being considered by the Athletic Director and staff.

1. APPROVALS FOR SUBMITTALS

ITEM #	ISSUE	RESP	DUE DATE	STATUS
6.01	Precast Stair Thread color selection. Color selected Granite SM P/C Charcoal Black	JB	5-12-11	Approved
6.02	Locker finishes selection. Per previous selection, the 13 ply wood doors Appleply Clear light wood grain with Manitoba Maple #7911-60 laminate finish throughout.	JB	5-11-11	Approved
6.03	John Beam has a great concern with the laminate edges exposed to damage by students, particularly the edges most likely to be hit or ripped. He requested a sample of the laminate edges of significant size for him and his staff to assess how sturdy it will be and how it would stand up to impact and other damage. Ilia and Erik will obtain a sample for them to evaluate.	IF EA	5-18-2011	Not Approved

6.04	<p>. The proposed lockers are the 1000 Series Ideal lockers. The dimensions shown on the representative drawings for A & B lockers were for Women's Locker room. The Type C lockers represented the Baseball 18X18X72 Lockers with two extra wide 24X18X72 ones for the Catchers. Type D illustrations represented the 24X18X72 Football Lockers. Overall the locker heights were confirmed to be 72" high. The Faculty lockers are designed to be 12X18X72.</p> <p>Please view attached locker design.</p>	EA		Approved As Shown
------	--	----	--	-------------------

2. PROJECT COST ITEMS:
(Contract modifications, pay applications)

ITEM #	ISSUE	RESP	DUE DATE	STATUS
7.01	John Beam and Trent requested pricing for laminate edges, including one with a wooden veneer to withstand the potential abuse of the lockers. Gilbane to provide alternates and pricing. Ilia and Erik to seek that information.	G	ASAP	

Any corrections must be submitted within 1 day of receipt of these minutes:

Submitted by: Angel A. Alvarez, Sr. PM, Cordoba Corp , Construction Manager

Cc: Trent Tornabene, PCCD
PCCD ATTENDEES
Gilbane ATTENDEES
Ethan Lu, Cordoba

Meeting Notes and attached locker design drawings.